

वीरेन्द्र कुमार सकलेचा शासकीय चिकित्सा महाविद्यालय, नीमच

DR. PROF. ARVIND GHANGHORIA
DEAN



कार्यालय कार्यपालन यंत्री (भवन) लोक निर्माण विभाग मंदसौर (म.प्र.)

कार्य का नाम	::	नवीन चिकित्सा महाविद्यालय जिला नीमच निर्माण कार्य
प्र.स्वी. राशि/दिनांक	::	25578.00 /08.12.2021
पुनरीक्षित प्रशासकीय स्वीकृति राशि /दिनांक	::	28745.00 /15.03.2024
पी.ए.सी.	::	21954.00
निविदा दर प्रतिशत अधिक/कम	::	15.03% कम
ठेका लागत	::	18654.31
ठेका अवधि (माह में)	::	24
ठेकेदार का नाम	::	जे.पी.स्ट्रक्चर प्रा. लि. राजकोट
कार्यदिश दिनांक	::	22.02.2022
कार्य प्रारम्भ दिनांक	::	08.09.2022
अनुबंधानुसार कार्य पूर्ण करने (लक्ष्य)का दिनांक	::	22.02.2024
प्रगति का स्तर	::	कार्य पूर्ण दिनांक 28.08.2024
अद्यतन व्यय (लाखों में)	::	284.45

Scope of Work

Sr. No.	Components	No. of Floors	Updated Physical Status	Description/ Capacity
01	ACADEMIC BLOCK	(G+3)	Completed	Department of Anatomy, Physiology, Biochemistry, Pathology, Microbiology, Pharmacology, Forensic Medicine, Community Medicine
02	UG HOSTEL (GIRLS)	(G+3)	Completed	336 Capacity
03	UG HOSTEL (BOYS)	(G+3)	Completed	336 Capacity
04	AUTOPSY	(G)	Completed	Capacity for 2 Autopsy at one time
05	GUEST HOUSE	(G+2)	Completed	12 Rooms
06	COMMERCIAL	(G)	Completed	Commercial Shops for Campus
07	NURSE HOSTEL	(G+3)	Completed	76 Capacity
08	SR. RESIDENT HOSTEL	(G+3)	Completed	76 Capacity
09	INTERN HOSTEL (GIRLS)	(G+3)	Completed	55 Capacity
10	INTERN HOSTEL (BOYS)	(G+3)	Completed	55 Capacity

Scope of Work

S. No	Components	No. of Floors	Updated Physical Status	Capacity
11	TYPE - D2	(S+4)	Completed	8 Flats
12	TYPE - D1	(G)	Completed	2 Flats
13	TYPE - E	(S+6)	Completed	24 Flats
14	TYPE - F1	(S+4)	Completed	16 Flats
15	TYPE - F2	(S+4)	Completed	16 Flats
16	TYPE - G	(S+2)	Completed	8 Flats
17	TYPE - I	(S+2)	Completed	8 Flats

Arial View of Campus



Academic Block



Lecture Theatre



Lecture Theatre



Demonstration rooms



Library



Departmental Labs




Physiology Lab



Ward



Campus



Hostels



Practical Labs



Department Museums



Department Museums



Dissection Hall



Departments



Seminar Rooms



Foundation Course of First Batch of MBBS Students



Inside View of Academic Block



UG Boys Hostel Blocks



UG Girls Hostel Blocks



Drinking Water RO and Water Coolers for Students and Staff



Hostel Mess



Senior Residents Hostel Block



Interns Boys Hostel



Interns Girls Hostel



Nurses Hostel



Dean and Medical Superintendent Bungalow



Doctors and Staff Quarters



Guest House



Commercial Center Inside Campus



Campus Well Illuminated at Night



IT Server Room & CCTV Surveillance



Thank You